

zerobound

ZERO ALLOTMENT BOUNDARY WALL



INSTALLATION CHECKLIST

ADDRESS:

ZEROBOUND CHECKLIST

DATE: _____ INSTALLER: _____

PROJECT ADDRESS: _____

BUILDER INSPECTED: _____ INSTALLER INSPECTED: _____

SIGNED: _____ SIGNED: _____

NAME: _____ NAME: _____

DATE: _____ DATE: _____

This checklist is to assist the correct installation of the CBMA Zerobound zero allotment boundary wall system. Please check and/or comment the items as required.

ITEM	REF/DIA	PASSED	RECTIFY	COMMENTS
FRAMING BUILD AS PER NCC AND AS1684 FRAMING REQUIREMENTS. WITH A MINIMUM OF 90MM DEEP STUDS	V4.0 PG6	<input type="checkbox"/>	<input type="checkbox"/>	
DAMP COURSE AND/OR FLASHINGS INSTALLED AS PER NCC / BCA REQUIREMENTS	V4.0 PG6	<input type="checkbox"/>	<input type="checkbox"/>	
HAS APPROVED WALL WRAP BEEN USED AS PER NCC CLAUSE 1.9(e)(i) AND INSTALLED AS PER AS4200.2.	V4.0 PG6	<input type="checkbox"/>	<input type="checkbox"/>	
HAS THE SLAB/ZEROBOUND CONNECTION BEEN DONE AS PER INSTALL GUIDE DIAGRAM. LIST DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	
HAS THE SHIPLAP BEEN REMOVED FROM THE BOTTOM OF THE BOARD AT THE SLAB CONNECTION	V4.0 PG8	<input type="checkbox"/>	<input type="checkbox"/>	
ALL ZEROBOUND SHIPLAPS HAVE 4 HOUR FIRE RATED SEALANT IN THEM	V4.0 DIA4	<input type="checkbox"/>	<input type="checkbox"/>	
ALL SCREWS HOLDING PANELS TO THE STUDS ARE MIN. CLASS 3 GALV 8GX40MM 300MM CENTRES	V4.0 DIA4	<input type="checkbox"/>	<input type="checkbox"/>	
ALL SCREWS JOINING THE SHIPLAPS A MIN. CLASS 3 GALVANISED 8GX20/25MM AT 150MM CENTRES	V4.0 DIA4	<input type="checkbox"/>	<input type="checkbox"/>	
HAS THE ROOF TERMINATION POINT BEEN FOLLOWED AS PER REQUIRED DIAGRAM. LIST DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	

ZEROBOUND CHECKLIST

This checklist is to assist the correct installation of the CBMA Zerobound zero allotment boundary wall system. Please check and/or comment the items as required.

ITEM	REF/DIA	PASSED	RECTIFY	COMMENTS
HAS THE ROOF TERMINATION POINT HAD THE SHIPLAP REMOVED FORM THE PANEL	V4.0 PG8	<input type="checkbox"/>	<input type="checkbox"/>	
HAS THE SIDE WALL/CLADDING TERMINATION BEEN FOLLOWED AS PER DIAGRAM. LIST DIAGRAM NUMBER		<input type="checkbox"/>	<input type="checkbox"/>	
HAS THE SIDE WALL/CLADDING TERMINATION POINT HAD THE SHIPLAP REMOVED FROM THE PANEL	V4.0 PG8	<input type="checkbox"/>	<input type="checkbox"/>	
NO PENETRATIONS IN THE WALL EXCEPT APPROVED PENETRATIONS (APPROVED BY OTHERS)		<input type="checkbox"/>	<input type="checkbox"/>	
NO SERVICES OR EXTERNAL FIXINGS ATTACHED TO THE ZEROBOUND WALL		<input type="checkbox"/>	<input type="checkbox"/>	
NO DAMAGES ON ANY PANELS		<input type="checkbox"/>	<input type="checkbox"/>	
IS THE ZEROBOUND WALL EXPOSED TO THE WEATHER MORE THAN 45 DAYS?AN APPROVED COSTING BEEN APPLIED	V4.0 PG7	<input type="checkbox"/>	<input type="checkbox"/>	
THE ZEROBOUND WALL HAS BEEN INSTALLED AS PER THE INSTALL GUIDE.		<input type="checkbox"/>	<input type="checkbox"/>	

COMMENTS

.....

.....

.....

.....

.....

.....

.....

.....

.....

.....

This Checklist is not a confirmation from CBMA on the quality or conformity of installation of any project specific installation.

HEAD OFFICE

59 Metrolink Circuit
Campbellfield, 3061
Victoria,
Australia

PHONE

Phone 1300 47 37 00
Phone +61 3 9359 9306

WEB & EMAIL

Email support@cbma.com.au
Web www.cbma.com.au

